Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

MEASURMENT SHEETS

"SECOND AND FINAL BILL"

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Item No	Detailed Measurments Discription of Item		Unit	Rate	Amount
1	Earthwork excavation by manual means for Drains and similar works in ordinar soil excavated surface levelled and sides neatly dressed, the dispossed earth to be levelled neatly after breaking of clods completed as per specifications.				
	Vide Page No: 13				
	Present Qty	**2763.47**	**Cum**	**213.9079**	**591128.06**
5	Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including cost of materials, labour, HOM completed as per specifications. KPWD S.R 2018-19. It No. 34.1 Pg No. 254				
	Vide Page No: 14				
	Present Qty	**9.27**	**Cum**	**4524.3556**	**41940.78**
6	Providing and Constructing granite /trap/basalt size stone masonry in foundation with cement mortor and stone hammered dressed in courses not less than 20Cms high bond stones at 2m apart in each course including cost of materials. Labours HOM, curing complete as per specification and direction of the engineer in-Charge of the work.				
	Vide Page No: 15				
	Present Qty	**20.88**	**Cum**	**4920.4776**	**102739.57**
8	Providing and laying plain/reinforced cement concrete for side drains walls and bottom raft thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates 0.43 cum machinacally mixed, well compacted for walls and bottom including centring, shuttering, cost of materials, HOM of machinary, curing, etc., completed as per MORTH specifications No. 1500, 1700, 2200.				
	Vide Page No: 17				
	Present Qty	**17.37**	**Cum**	**5330.5174**	**92591.09**
9	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for RCC work including Straightening, cutting, bending, hooking, placing in position, lapping and/or welding whereever required, tying with binding wire and anchoring to the adjoining members whereever necessary completed as per design ans specification.				
	Vide Page No: 16				
	Present Qty	**1.13**	**Cum**	**73050.2500**	**82546.78**

Contractor

Consultant

Assistant Engineer

Scanned by CamScanner

11	KSRRB300-14. Excavation for roads in all types of soil by mechanical means including cutting and loadind to tippers, trimming bottom and side slopes in accordance with requirements of lines, grade and cross sections, and transportation with lead of 1.00 Km and complete as per specifications MORTH specification No.30 loading and unloading with 8Km lead=(i No-199.14,p No-143,KPWD SR 2018-19				
	Vide Page No: 19				
		Present Qty 2065.31	**Cum**	54.8531	113288.66
12	KSRRB M400-17. Providing ,laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix Macadam specifications including pre mixing materials with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.				
	Vide Page No: 21				
		Present Qty 1567.59	**Cum**	2021.2928	3168558.38
13	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granlar base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 KG/Sqm using mechanical means complete as per specifications and as per directions of the engineer in charge of the work.				
	Vide Page No: 28				
		Present Qty 40236.24	**Sqm**	28.9062	1163076.80
14	KSRRB500-2. Cleaning the existing block topped surface with Sqm brooms , soft brushes and finally dusting with old gunny bags and /or compressed air to receive bituminous treatment including cost of all materials, labour,HOM complete as per specifications.				
	Vide Page No: 34				
		Present Qty 38695.72	**Sqm**	5.353	207138.19
15	KSRRB 500-7. Providing and applying tack coat using 80/100 grade sqm bitumin(VGIO) in boiler fitted with the spray set distributor at the rate of 0.25KG/Sqm on the existing prepared bituminous (prime surface) clean with the mechanical broom, complete as per specifications. revision.				
	Vide Page No: 47				
		Present Qty 80382.47	**Sqm**	12.8472	1032689.67
16	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, lavel and allignment, rolling with smooth wheeled, vibratory and tandom rollers to achieve the desired compaction as per MORTH table 500-10 Complete in all respects compete as per specifications MORTH specification No. 507. using 100/120 TPH capacity HMP with sensor paver Gr-II (50mm to 75mm) with 4.5 % VG-30 Bitumen.				
	Vide Page No: 53				
		Present Qty 1784.56	**Cum**	6663.4144	11891262.80

Contractor

Karnataka Material Test House Pvt. Ltd. Bangalore

Consultant

Assistant Engineer

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Date of Measurement :

Item No	Discription of Item		Detailed Measurements No	Length	Breadth	Depth	Qty	Rate	Amount
2	Removing & Refixing Stone slabs of drains and pointing in CM (1:3) Complete as per specification and direction of the engineer in-charge of the work.								
	Basavalingappa Nagar								
	LHS								
	Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
	Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
	Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
	Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
	Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
	Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
	Ch.180.0 to 210.0m		1	30.00	0.90		27.00		
	Ch.210.0 to 240.0m		1	30.00	0.90		27.00		
	Ch.240.0 to 270.0m		1	30.00	0.90		27.00		
	Ch.270.0 to 300.0m		1	30.00	0.90		27.00		
	Ch.300.0 to 318.0m		1	18.00	0.90		16.20		
	1st Cross Road								
	RHS								
	Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
	Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
	Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
	Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
	Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
	Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
	Ch.180.0 to 200.0m		1	20.00	0.90		18.00		
	LHS								
	Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
	Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
	Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
	Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
	Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
	Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
	Ch.180.0 to 200.0m		1	20.00	0.90		18.00		
	2nd Cross Road								
	LHS								
	Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
	Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
	Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
	Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
	Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
	Ch.150.0 to 160.0m		1	10.00	0.90		9.00		
	RHS								
	Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
	Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
	Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
	Ch.90.0 to 120.0m		1	30.00	0.90		27.00		

898.20

Contractor

Karnataka Material Test House Pvt. Ltd. Bangalore

consultant

Asst, Executive eng

Assistant engineer

Scanned by CamScanner

Ch.120.0 to 150.0m	1	30.00	0.90	27.00		
Ch.150.0 to 160.0m	1	10.00	0.90	9.00		
3rd Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.90	27.00		
Ch.30.0 to 60.0m	1	30.00	0.90	27.00		
Ch.60.0 to 90.0m	1	30.00	0.90	27.00		
Ch.90.0 to 120.0m	1	30.00	0.90	27.00		
Ch.120.0 to 150.0m	1	30.00	0.90	27.00		
Ch.150.0 to 168.0m	1	18.00	0.90	16.20		
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90	27.00		
Ch.30.0 to 60.0m	1	30.00	0.90	27.00		
Ch.60.0 to 90.0m	1	30.00	0.90	27.00		
Ch.90.0 to 120.0m	1	30.00	0.90	27.00		
Ch.120.0 to 150.0m	1	30.00	0.90	27.00		
Ch.150.0 to 168.0m	1	18.00	0.90	16.20		
Shivpura Layout						
Kanti Sweets Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.90	27.00		
Ch.30.0 to 60.0m	1	30.00	0.90	27.00		
Ch.60.0 to 90.0m	1	30.00	0.90	27.00		
Ch.90.0 to 120.0m	1	30.00	0.90	27.00		
Ch.120.0 to 150.0m	1	30.00	0.90	27.00		
Ch.150.0 to 180.0m	1	30.00	0.90	27.00		
Ch.180.0 to 210.0m	1	30.00	0.90	27.00		
Ch.210 to 240.0m	1	30.00	0.90	27.00		
Ch.240.0 to 254.0m	1	14.00	0.90	12.60		
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90	27.00		
Ch.30.0 to 60.0m	1	30.00	0.90	27.00		
Ch.60.0 to 90.0m	1	30.00	0.90	27.00		
Ch.90.0 to 120.0m	1	30.00	0.90	27.00		
Ch.120.0 to 150.0m	1	30.00	0.90	27.00		
Ch.150.0 to 180.0m	1	30.00	0.90	27.00		
Ch.180.0 to 210.0m	1	30.00	0.90	27.00		
Ch.210 to 240.0m	1	30.00	0.90	27.00		
Ch.240.0 to 254.0m	1	14.00	0.90	12.60		
W Drive way road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.90	27.00		
Ch.30.0 to 60.0m	1	30.00	0.90	27.00		
Ch.60.0 to 90.0m	1	30.00	0.90	27.00		
Ch.90.0 to 120.0m	1	30.00	0.90	27.00		
Ch.120.0 to 150.0m	1	30.00	0.90	27.00		
Ch.150.0 to 180.0m	1	30.00	0.90	27.00		
Ch.180.0 to 210.0m	1	30.00	0.90	27.00		
Ch.210 to 230.0m	1	20.00	0.90	18.00		
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90	27.00		
Ch.30.0 to 60.0m	1	30.00	0.90	27.00		
Ch.60.0 to 90.0m	1	30.00	0.90	27.00		
Ch.90.0 to 120.0m	1	30.00	0.90	27.00		

Contractor

Karnataka Material Test House Pvt. Ltd. ★ Bangalore ★

Consultant

8/6/22

Assistant engineer

1110.60

Asst. Executive engi

Ch.120.0 to 150.0m	1	30.00	0.90		27.00		
Ch.150.0 to 180.0m	1	30.00	0.90		27.00		
Ch.180.0 to 210.0m	1	30.00	0.90		27.00		
Ch.210 to 230.0m	1	20.00	0.90		18.00		
7th Cross Road							
RHS							
Ch.0.00 to 30.0m	1	30.00	0.90		27.00		
Ch.30.0 to 60.0m	1	30.00	0.90		27.00		
Ch.60.0 to 90.0m	1	30.00	0.90		27.00		
Ch.90.0 to 120.0m	1	30.00	0.90		27.00		
Ch.120.0 to 150.0m	1	30.00	0.90		27.00		
Ch.150.0 to 180.0m	1	30.00	0.90		27.00		
Ch.180.0 to 210.0m	1	30.00	0.90		27.00		
Ch.210 to 220.0m	1	10.00	0.90		9.00		
LHS							
Ch.0.00 to 30.0m	1	30.00	0.90		27.00		
Ch.30.0 to 60.0m	1	30.00	0.90		27.00		
Ch.60.0 to 90.0m	1	30.00	0.90		27.00		
Ch.90.0 to 120.0m	1	30.00	0.90		27.00		
Ch.120.0 to 150.0m	1	30.00	0.90		27.00		
Ch.150.0 to 180.0m	1	30.00	0.90		27.00		
Ch.180.0 to 210.0m	1	30.00	0.90		27.00		
Ch.210 to 220.0m	1	10.00	0.90		9.00		
Reva College Road							
RHS							
Ch.0.00 to 30.0m	1	30.00	0.90		27.00		
Ch.30.0 to 60.0m	1	30.00	0.90		27.00		
Ch.60.0 to 90.0m	1	30.00	0.90		27.00		
Ch.90.0 to 120.0m	1	30.00	0.90		27.00		
Ch.120.0 to 150.0m	1	30.00	0.90		27.00		
Ch.150.0 to 180.0m	1	30.00	0.90		27.00		
Ch.180.0 to 210.0m	1	30.00	0.90		27.00		
Ch.210.0 to 240.0m	1	30.00	0.90		27.00		
Ch.240.0 to 250.0m	1	10.00	0.90		9.00		
LHS							
Ch.0.00 to 30.0m	1	30.00	0.90		27.00		
Ch.30.0 to 60.0m	1	30.00	0.90		27.00		
Ch.60.0 to 90.0m	1	30.00	1.20		36.00		
Ch.90.0 to 120.0m	1	30.00	1.20		36.00		
Ch.120.0 to 150.0m	1	30.00	0.90		27.00		
Ch.150.0 to 180.0m	1	30.00	0.90		27.00		
Ch.180.0 to 210.0m	1	30.00	1.20		36.00		
Ch.210.0 to 240.0m	1	30.00	0.90		27.00		
Ch.240.0 to 250.0m	1	10.00	0.90		9.00		
1st Cross Road							
LHS							
Ch.0.00 to 30.0m	1	30.00	0.90		27.00		
Ch.30.0 to 60.0m	1	30.00	0.90		27.00		
RHS							
Ch.0.00 to 30.0m	1	30.00	0.90		27.00		
Ch.30.0 to 60.0m	1	30.00	0.90		27.00		
2nd Cross Road							
LHS							
Ch.0.00 to 30.0m	1	30.00	1.20		36.00		

1116.00.

Contractor

Consultant

Karnataka Material Test House Bangalore

Assistant engineer

Asst, Executive engineer

Scanned by CamScanner

Ch.30.0 to 60.0m								
RHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
3rd Cross Road	1	30.00	1.20		36.00			
LHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
RHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
4th Cross Road								
LHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
RHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
5th Cross Road								
LHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
RHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
6th Cross Road								
LHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
Ch.60.0 to 65.0m	1	5.00	0.90		4.50			
RHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
Ch.60.0 to 65.0m	1	5.00	0.90		4.50			
7th Cross Road								
LHS								
Ch.0.00 to 30.0m	1	30.00	1.20		36.00			
Ch.30.0 to 60.0m	1	30.00	1.20		36.00			
Ch.60.0 to 65.0m	1	5.00	0.90		4.50			
RHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 65.0m	1	5.00	0.90		4.50			
Olive Plant Road								
LHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 120.0m	1	30.00	0.90		27.00			
Ch.120.0 to 150.0m	1	30.00	0.90		27.00			
Ch.150.0 to 180.0m	1	30.00	0.90		27.00			
Ch.180.0 to 210.0m	1	30.00	0.90		27.00			
Ch.210.0 to 240.0m	1	30.00	0.90		27.00			
Ch.240.0 to 270.0m	1	30.00	0.90		27.00			

Contractor

Karnataka Material Test Laboratory Consultant Bangalore

Assistant engineer

1031.00

Asst, Executive engineer

Scanned by CamScanner

Ch.270.0 to 280.0m		1	10.00	0.90	9.00		
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90	27.00		
Ch.30.0 to 60.0m		1	30.00	0.90	27.00		
Ch.60.0 to 90.0m		1	30.00	0.90	27.00		
Ch.90.0 to 120.0m		1	30.00	0.90	27.00		
Ch.120.0 to 150.0m		1	30.00	0.90	27.00		
Ch.150.0 to 180.0m		1	30.00	0.90	27.00		
Ch.180.0 to 210.0m		1	30.00	0.90	27.00		
Ch.210.0 to 240.0m		1	30.00	0.90	27.00		
Ch.240.0 to 270.0m		1	30.00	0.90	27.00		
Ch.270.0 to 280.0m		1	10.00	0.90	9.00		
Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90	27.00		
Ch.30.0 to 60.0m		1	30.00	0.90	27.00		
Ch.60.0 to 90.0m		1	30.00	0.90	27.00		
Ch.90.0 to 120.0m		1	30.00	0.90	27.00		
Ch.120.0 to 150.0m		1	30.00	0.90	27.00		
Ch.150.0 to 180.0m		1	30.00	0.90	27.00		
Ch.180.0 to 210.0m		1	30.00	0.90	27.00		
Ch.210.0 to 212.0m		1	2.00	0.90	1.80		
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90	27.00		
Ch.30.0 to 60.0m		1	30.00	0.90	27.00		
Ch.60.0 to 90.0m		1	30.00	0.90	27.00		
Ch.90.0 to 120.0m		1	30.00	0.90	27.00		
Ch.120.0 to 150.0m		1	30.00	0.90	27.00		
Ch.150.0 to 180.0m		1	30.00	0.90	27.00		
Ch.180.0 to 210.0m		1	30.00	0.90	27.00		
Ch.210.0 to 212.0m		1	2.00	0.90	1.80		
Cross Road-1							
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90	27.00		
Ch.30.0 to 60.0m		1	30.00	0.90	27.00		
Ch.60.0 to 90.0m		1	30.00	0.90	27.00		
Ch.90.0 to 120.0m		1	30.00	0.90	27.00		
Ch.120.0 to 150.0m		1	30.00	0.90	27.00		
Ch.150.0 to 180.0m		1	30.00	0.90	27.00		
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90	27.00		
Ch.30.0 to 60.0m		1	30.00	0.90	27.00		
Ch.60.0 to 90.0m		1	30.00	0.90	27.00		
Ch.90.0 to 120.0m		1	30.00	0.90	27.00		
Ch.120.0 to 150.0m		1	30.00	0.90	27.00		
Ch.150.0 to 180.0m		1	30.00	0.90	27.00		
Cross Road-2							
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90	27.00		
Ch.30.0 to 60.0m		1	30.00	0.90	27.00		
Ch.60.0 to 90.0m		1	30.00	0.90	27.00		
Ch.90.0 to 120.0m		1	30.00	0.90	27.00		
Ch.120.0 to 150.0m		1	30.00	0.90	27.00		
Ch.150.0 to 180.0m		1	30.00	0.90	27.00		

1128.60

Contractor

Consultant

Assistant engineer

Asst. Executive engineer

Scanned by CamScanner

Ch.180.0 to 187.0m	1	27.00	0.90		24.30	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 187.0m	1	27.00	0.90		24.30	
Cross Road-3						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 210.0m	1	30.00	0.90		27.00	
Ch.210.0 to 240.0m	1	30.00	0.90		27.00	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 210.0m	1	30.00	0.90		27.00	
Ch.210.0 to 240.0m	1	30.00	0.90		27.00	
DMK Layout						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 210.0m	1	30.00	0.90		27.00	
Ch.210.0 to 240.0m	1	30.00	0.90		27.00	
Ch.240.0 to 270.0m	1	30.00	0.90		27.00	
Ch.270.0 to 300.0m	1	30.00	0.90		27.00	
Ch.300.0 to 330.0m	1	30.00	0.90		27.00	
Ch.330.0 to 340.0m	1	30.00	0.90		27.00	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 210.0m	1	30.00	0.90		27.00	
Ch.210.0 to 240.0m	1	30.00	0.90		27.00	
Ch.240.0 to 270.0m	1	30.00	0.90		27.00	
Ch.270.0 to 300.0m	1	30.00	0.90		27.00	
Ch.300.0 to 330.0m	1	30.00	0.90		27.00	

Contractor

Consultant

Assistant engineer

15/6/22

1263.60

Asst, Executive engr

Scanned by CamScanner

Ch.330.0 to 340.0m		1	30.00	0.90		27.00	
Palanahalli Lake Surrounding							
1st Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 180.0m		1	30.00	0.90		27.00	
Ch.180.0 to 210.0m		1	30.00	0.90		27.00	
Ch.210.0 to 235.0m		1	25.00	0.90		22.50	
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	1.20		36.00	
Ch.90.0 to 120.0m		1	30.00	1.20		36.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 180.0m		1	30.00	0.90		27.00	
Ch.180.0 to 210.0m		1	30.00	0.90		27.00	
Ch.210.0 to 235.0m		1	25.00	0.90		22.50	
2nd Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	1.20		36.00	
Ch.90.0 to 120.0m		1	30.00	1.20		36.00	
Ch.120.0 to 150.0m		1	30.00	1.20		36.00	
Ch.150.0 to 160.0m		1	10.00	0.90		9.00	
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	1.20		36.00	
Ch.90.0 to 120.0m		1	30.00	1.20		36.00	
Ch.120.0 to 150.0m		1	30.00	1.20		36.00	
Ch.150.0 to 160.0m		1	10.00	0.90		9.00	
3rd Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 105.0m		1	15.00	0.90		13.50	
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 105.0m		1	15.00	0.90		13.50	
4th Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 105.0m		1	15.00	0.90		13.50	

Contractor

Consultant

Asst. Executive engineer

Assistant engineer

1093.50.

Scanned by CamScanner

LHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 105.0m	1	15.00	0.90		13.50			
5th Cross Road								
RHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 105.0m	1	30.00	0.90		27.00			
LHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 105.0m	1	30.00	0.90		27.00			
6th Cross Road								
RHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 120.0m	1	30.00	0.90		27.00			
Ch.120.0 to 150.0m	1	30.00	0.90		27.00			
Ch.150.0 to 180.0m	1	30.00	0.90		27.00			
Ch.180.0 to 210.0m	1	30.00	0.90		27.00			
Ch.210.0 to 240.0m	1	30.00	0.90		27.00			
Ch.240.0 to 270.0m	1	30.00	0.90		27.00			
Ch.270.0 to 295.0m	1	25.00	0.90		22.50			
LHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 120.0m	1	30.00	0.90		27.00			
Ch.120.0 to 150.0m	1	30.00	0.90		27.00			
Ch.150.0 to 180.0m	1	30.00	0.90		27.00			
Ch.180.0 to 210.0m	1	30.00	0.90		27.00			
Ch.210.0 to 240.0m	1	30.00	0.90		27.00			
Ch.240.0 to 270.0m	1	30.00	0.90		27.00			
Ch.270.0 to 295.0m	1	25.00	0.90		22.50			
7th Cross Road								
RHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 120.0m	1	30.00	0.90		27.00			
Ch.120.0 to 150.0m	1	30.00	0.90		27.00			
Ch.150.0 to 180.0m	1	30.00	0.90		27.00			
Ch.180.0 to 200.0m	1	20.00	0.90		18.00			
LHS								
Ch.0.00 to 30.0m	1	30.00	0.90		27.00			
Ch.30.0 to 60.0m	1	30.00	0.90		27.00			
Ch.60.0 to 90.0m	1	30.00	0.90		27.00			
Ch.90.0 to 120.0m	1	30.00	0.90		27.00			
Ch.120.0 to 150.0m	1	30.00	0.90		27.00			

Contractor

Consultant

Assistant engineer

Asst, Executive engineer

Scanned by CamScanner

Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 200.0m	1	20.00	0.90		18.00	
Kuvempu Nagar						
Main Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 210.0m	1	30.00	0.90		27.00	
Ch.210.0 to 240.0m	1	30.00	0.90		27.00	
Ch.240.0 to 270.0m	1	30.00	0.90		27.00	
Ch.270.0 to 300.0m	1	30.00	0.90		27.00	
Ch.300.0 to 330.0m	1	30.00	0.90		27.00	
Ch.330.0 to 360.0m	1	30.00	0.90		27.00	
Ch.360.0 to 390.0m	1	30.00	0.90		27.00	
Ch.390.0 to 420.0m	1	30.00	0.90		27.00	
Ch.420.0 to 450.0m	1	30.00	0.90		27.00	
Ch.450.0 to 480.0m	1	30.00	0.90		27.00	
Ch.480.0 to 500.0m	1	20.00	0.90		18.00	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 180.0m	1	30.00	0.90		27.00	
Ch.180.0 to 210.0m	1	30.00	0.90		27.00	
Ch.210.0 to 240.0m	1	30.00	0.90		27.00	
Ch.240.0 to 270.0m	1	30.00	0.90		27.00	
Ch.270.0 to 300.0m	1	30.00	0.90		27.00	
Ch.300.0 to 330.0m	1	30.00	0.90		27.00	
Ch.330.0 to 360.0m	1	30.00	0.90		27.00	
Ch.360.0 to 390.0m	1	30.00	0.90		27.00	
Ch.390.0 to 420.0m	1	30.00	0.90		27.00	
Ch.420.0 to 450.0m	1	30.00	0.90		27.00	
Ch.450.0 to 480.0m	1	30.00	0.90		27.00	
Ch.480.0 to 510.0m	1	30.00	0.90		27.00	
1st Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	
Ch.150.0 to 175.0m	1	25.00	0.90		22.50	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.90		27.00	
Ch.30.0 to 60.0m	1	30.00	0.90		27.00	
Ch.60.0 to 90.0m	1	30.00	0.90		27.00	
Ch.90.0 to 120.0m	1	30.00	0.90		27.00	
Ch.120.0 to 150.0m	1	30.00	0.90		27.00	

Contractor

Consultant

Assistant engineer

Asst. Executive Enginee

Scanned by CamScanner

Ch.150.0 to 175.0m		1	25.00	0.90		22.50	
2nd Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 175.0m		1	25.00	0.90		22.50	
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 175.0m		1	25.00	0.90		22.50	
3rd Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 175.0m		1	25.00	0.90		22.50	
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 175.0m		1	25.00	0.90		22.50	
4th Cross Road							
RHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 180.0m		1	30.00	0.90		27.00	
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	
Ch.150.0 to 180.0m		1	30.00	0.90		27.00	
Someshawara Layout							
Main Road							
LHS							
Ch.0.00 to 30.0m		1	30.00	0.90		27.00	
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	
Ch.60.0 to 90.0m		1	30.00	0.90		27.00	
Ch.90.0 to 120.0m		1	30.00	0.90		27.00	
Ch.120.0 to 150.0m		1	30.00	0.90		27.00	

1269.00

Contractor

Karnataka Material Test House * Bangalore *
Consultant

Assistant engineer

Asst, Executive engineer

Scanned by CamScanner

Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
Ch.180.0 to 210.0m		1	30.00	0.90		27.00		
Ch.210.0 to 240.0m		1	30.00	0.90		27.00		
Ch.240.0 to 258.0m		1	18.00	0.90		16.20		
RHS								
Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
Ch.180.0 to 210.0m		1	30.00	0.90		27.00		
Ch.210.0 to 240.0m		1	30.00	0.90		27.00		
Ch.240.0 to 258.0m		1	18.00	0.90		16.20		
1st Cross Road								
RHS								
Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
Ch.180.0 to 210.0m		1	30.00	0.90		27.00		
Ch.210.0 to 240.0m		1	30.00	0.90		27.00		
LHS								
Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
Ch.180.0 to 210.0m		1	30.00	0.90		27.00		
Ch.210.0 to 240.0m		1	30.00	0.90		27.00		
2nd Cross Road								
RHS								
Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
LHS								
Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
Ch.30.0 to 60.0m		1	30.00	0.90		27.00	869.40	
						12065.40		
					Considering 16%	**1930.46**		
					Total Quantity	**1930.46**	**112.4130**	**217008.80**

Contractor

Karnataka Material Test House Pvt. Ltd. Bangalore

Consultant

Assistant engineer

Asst, Executive engineer

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
3	Removing and resetting of footpath slabs complete as per specification and direction of the engineer in-charge of the work								
	Basavalingappa Nagar								
	Main Road								
	RHS								
	Ch.0.00 to 30.0m		1	30.00	0.90		27.00		
	Ch.30.0 to 60.0m		1	30.00	0.90		27.00		
	Ch.60.0 to 90.0m		1	30.00	0.90		27.00		
	Ch.90.0 to 120.0m		1	30.00	0.90		27.00		
	Ch.120.0 to 150.0m		1	30.00	0.90		27.00		
	Ch.150.0 to 180.0m		1	30.00	0.90		27.00		
	Ch.180.0 to 210.0m		1	30.00	0.90		27.00		
	Ch.210.0 to 240.0m		1	30.00	0.90		27.00		
	Ch.240.0 to 270.0m		1	30.00	0.90		27.00		
	Ch.270.0 to 300.0m		1	30.00	0.90		27.00		
	Ch.300.0 to 318.0m		1	18.00	0.90		16.20		
						Total Quantity	**286.20**	**210.9082**	**60361.93**

Contractor

Consultant

Assistant Engineer

Asst, Executive Engineer

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
4	Providing Granite Slabs of selected quality Roughly dressed and fixed in cement mortor (1:6) including fixing curing etc., complete 7.5 cms thick complete as per specification and direction of the engineer in-charge of the work.								
	DMK Layout								
	RHS								
	Ch.0.00 to 30.0m		1	30.00	1.20		36.00		
	Ch.30.0 to 60.0m		1	30.00	0.00		0.00		
	Ch.60.0 to 90.0m		1	30.00	0.00		0.00		
	Ch.90.0 to 120.0m		1	30.00	0.00		0.00		
	Ch.120.0 to 150.0m		1	30.00	1.20		36.00		
	Ch.150.0 to 180.0m		1	30.00	0.00		0.00		
	Ch.180.0 to 210.0m		1	30.00	0.00		0.00		
	Ch.210.0 to 240.0m		1	30.00	1.20		36.00		
	Ch.240.0 to 270.0m		1	30.00	0.00		0.00		
	Ch.270.0 to 300.0m		1	30.00	0.00		0.00		
	Ch.300.0 to 330.0m		1	30.00	0.00		0.00		
	Ch.330.0 to 340.0m		1	10.00	0.00		0.00		
	LHS								
	Ch.0.00 to 30.0m		1	30.00	0.00		0.00		
	Ch.30.0 to 60.0m		1	30.00	0.00		0.00		
	Ch.60.0 to 90.0m		1	30.00	1.20		36.00		
	Ch.90.0 to 120.0m		1	30.00	0.00		0.00		
	Ch.120.0 to 150.0m		1	30.00	1.20		36.00		
	Ch.150.0 to 180.0m		1	30.00	0.00		0.00		
	Ch.180.0 to 210.0m		1	30.00	0.00		0.00		
	Ch.210.0 to 240.0m		1	30.00	0.00		0.00		
	Ch.240.0 to 270.0m		1	30.00	1.10		33.00		
	Ch.270.0 to 300.0m		1	30.00	0.00		0.00		
	Ch.300.0 to 330.0m		1	30.00	0.00		0.00		
	Ch.330.0 to 340.0m		1	10.00	0.00		0.00		
						Total Quantity	**213.00**	**749.4200**	**159626.46**

Contractor

Karnataka Material Test House Pvt. Ltd. Bangalore

consultant

Assistant engineer

Asst. Executive engineer

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
10	providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finishing surface on both sides etc., completed as per drawing and direction of engineer in charge of work.								
	Vidya Nagar								
	3rd Main Road		1	7.50	1.50		11.25		
	Kategenahalli Village Vivekananda Circle Near M.K Provisional store		1	6.50	1.50		9.75		
	Telecom Layout		1	6.80	1.50		10.20		
	Cross Road		1	5.50	1.50		8.25		
	Main Road		1	5.60	1.50		8.40		
	Missing /Damaged Slabs								
	Kuvempu Layout								
	Main Road		1	8.50	1.50		12.75		
	2nd Cross Road		1	6.30	1.50		9.45		
	Basavalingappa Nagar								
	Main Road		1	9.30	1.50		13.95		
	Cross Road		1	6.80	1.50		10.20		
	Cross Road Near Mosque		1	5.90	1.50		8.85		
	Shivpura Layout								
	6th Cross Road		1	8.60	1.50		12.90		
	3rd Cross Road		1	5.50	1.50		8.25		
	Kuvempu Nagar		1	4.30	1.50		6.45		
						Total Quantity	**130.65**	**5472.1800**	**714940.32**

Contractor

Karnataka Material Test House Pvt. Ltd. * Bangalore *

Consultants

28/6/22

Assistant Engineer

28/06

Asst, Executive Engineer

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Date of Measurement :

Item No	Discription of Item	Detailed Measurements No	Length	Breadth	Depth	Qty	Rate	Amount
17	providing and laying bituminous concrete 40mm thick with hot mix plant, using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminious binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and o.43% of plastomeric thermoplastic(waste plastic) crushed aggregates of specified grading pre mixxed with bituminous binder and filler, transporting the hot mix to the work site, laying with a paver finisher to the require grade, level and allignment and rolling with the smooth wheeled, vibratory and tandom rollers to achieve the desired compaction in all respect complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. KPWD S.R 2018-19 It No. 21.78.12 Pg No. 171							
	BC Road							
	Shivapura Layout							
	Shiva parvathi Temple Road							
	Ch.0.00 to 30.0m	1	30.00	(5.0+5.5)/2	0.04	6.30		
	Ch.30.0 to 60.0m	1	30.00	(5.5+5.9)/2	0.04	6.84		
	Ch.60.0 to 90.0m	1	30.00	(5.9+5.7)/2	0.04	6.96		
	Ch.90.0 to 112.0m	1	22.00	(5.7+4.5)/2	0.04	4.49		
	Ch.112.0 to 142.0m	1	30.00	(3.9+4.1)/2	0.04	4.80		
	Ch.42.0 to 172.0m	1	30.00	(4.1+4.2)/2	0.04	4.98		
	Ch.172.0 to 202.0m	1	30.00	(4.2+4.2)/2	0.04	5.04		
	Ch.202.0 to 219.0m	1	17.00	(4.2+4.3)/2	0.04	2.89		
	Cross Road Sunrise Nest Appartment Beside Road							
	Ch.0.00 to 30.0m	1	30.00	(4.4+4.0)/2	0.04	5.04		
	Ch.30.0 to 60.0m	1	30.00	(4.0+4.3)/2	0.04	4.98		
	Ch.60.0 to 90.0m	1	30.00	(6.3+6.9)/2	0.04	7.92		
	Ch.90.0 to 120.0m	1	30.00	(6.9+6.8)/2	0.04	8.22		
	Ch.120.0 to 150.0m	1	30.00	(6.8+5.8)/2	0.04	7.56		
	Ch.150.0 to 180.0m	1	30.00	(5.8+5.6)/2	0.04	6.84		
	Ch.180.0 to 210.0m	1	30.00	(5.6+5.5)/2	0.04	6.66		
	Ch.210.0 to 240.0m	1	30.00	(5.5+5.5)/2	0.04	6.60		
	Ch.240.0 to 253.0m	1	13.00	(5.5+5.7)/2	0.04	2.91		
	6th Cross Road							
	Ch.0.00 to 30.0m	1	30.00	(6.2+7.0)/2	0.04	7.92		
	Ch.30.0 to 60.0m	1	30.00	(7.0+7.4)/2	0.04	8.64		
	Ch.60.0 to 90.0m	1	30.00	(7.4+7.5)/2	0.04	8.94		
	Ch.90.0 to 120.0m	1	30.00	(7.5+7.1)/2	0.04	8.76		
	Ch.120.0 to 128.0m	1	8.00	(7.1+7.3)/2	0.04	2.30		
	5th 'A' Cross Road							
	Ch.0.00 to 9.00m	1	9.00	(4.1+4.1)/2	0.04	1.48		
	Ch.9.00 to 39.0m	1	30.00	(7.0+6.8)/2	0.04	8.28		
	Ch.39.0 to 69.0m	1	30.00	(6.8+6.7)/2	0.04	8.10		
	Ch.69.0 to 99.0m	1	30.00	(6.7+6.0)/2	0.04	7.62		
	Ch.99.0 to 129.0m	1	30.00	(6.0+7.4)/2	0.04	8.04		
	Ch.129.0 to 159.0m	1	30.00	(7.4+7.2)/2	0.04	8.76		
	Ch.159.0 to 170.5m	1	11.50	(7.2+7.4)/2	0.04	3.36		
	5th 'B' Cross Road							
	Ch.0.00 to 30.0m	1	30.00	(6.2+6.8)/2	0.04	7.80		
	Ch.30.0 to 58.0m	1	28.00	(6.8+7.0)/2	0.04	7.73		
	4th 'A' Cross Road							
	Ch.0.00 to 7.00m	1	7.00	(4.3+6.7)/2	0.04	1.54		

198.30.

Executive Engineer (BTP), BBMP.

Asst. Executive Engineer

Contractor

Consultant

Assistant Engineer

Karnataka Material Test House Pvt. Ltd. Bangalore

Scanned by CamScanner

Ch.7.00 to 37.0m	1	30.00	(6.7+6.1)/2	0.04	7.68	
Ch.37.0 to 67.0m	1	30.00	(6.1+7.0)/2	0.04	7.86	
Ch.67.0 to 97.0m	1	30.00	(7.0+6.8)/2	0.04	8.28	
Ch.97.0 to 127.0m	1	30.00	(6.8+7.2)/2	0.04	8.40	
Ch.127.0 to 144.7m	1	17.70	(7.2+6.9)/2	0.04	4.99	
4th 'B' Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.5+5.6)/2	0.04	6.66	
Ch.30.0 to 60.0m	1	30.00	(5.6+5.8)/2	0.04	6.84	
Ch.60.0 to 64.3m	1	4.30	(5.8+5.8)/2	0.04	1.00	
3rd 'A' Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.3+4.3)/2	0.04	5.76	
Ch.30.0 to 46.30m	1	16.30	(4.3+4.9)/2	0.04	3.00	
3rd 'B' Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.2+4.1)/2	0.04	4.98	
Ch.30.0 to 60.0m	1	30.00	(4.1+4.4)/2	0.04	5.10	
Ch.60.0 to 67.7m	1	7.70	(4.4+4.4)/2	0.04	1.36	
2nd 'A' Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.5+5.0)/2	0.04	6.30	
Ch.30.0 to 47.0m	1	17.00	(5.0+5.7)/2	0.04	3.64	
2nd 'B' Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.6+5.7)/2	0.04	6.78	
Ch.30.0 to 60.0m	1	30.00	(5.7+5.5)/2	0.04	6.72	
Ch.60.0 to 90.0m	1	30.00	(5.5+4.3)/2	0.04	5.88	
Ch.90.0 to 120.0m	1	30.00	(4.3+4.5)/2	0.04	5.28	
Ch.120.0 to 150.0m	1	30.00	(4.5+5.2)/2	0.04	5.82	
Ch.150.0 to 180.0m	1	30.00	(5.2+5.2)/2	0.04	6.24	
Ch.180.0 to 210.0m	1	30.00	(5.2+5.2)/2	0.04	6.24	
Ch.210.0 to 216.2m	1	6.20	(5.2+5.2)/2	0.04	1.29	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.6+5.6)/2	0.04	6.72	
Culvert Gap						
Ch.30.0 to 60.0m	1	30.00	(5.8+5.7)/2	0.04	6.90	
Ch.60.0 to 65.0m	1	5.00	(5.7+5.7)/2	0.04	1.14	
Chethan Nilaya # 41						
Ch.0.00 to 30.0m	1	30.00	(5.7+6.4)/2	0.04	7.26	
Ch.30.0 to 60.0m	1	30.00	(6.4+5.6)/2	0.04	7.20	
Ch.60.0 to 62.0m	1	2.00	(5.6+5.6)/2	0.04	0.45	
1st 'A' Cross road						
Ch.0.00 to 30.0m	1	30.00	(5.3+6.4)/2	0.04	7.02	
Ch.30.0 to 50.7m	1	20.70	(6.4+6.3)/2	0.04	5.26	
1st 'B' Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.3+4.9)/2	0.04	6.12	
Ch.30.0 to 60.0m	1	30.00	(4.9+4.6)/2	0.04	5.70	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.7)/2	0.04	5.58	
Ch.90.0 to 120.0m	1	30.00	(4.7+4.9)/2	0.04	5.76	
Ch.120.0 to 148.5m	1	28.50	(4.9+4.0)/2	0.04	5.07	
Ch.148.5 to 178.5m	1	30.00	(7.5+7.5)/2	0.04	9.00	
Ch.178.5 to 208.5m	1	30.00	(7.5+7.4)/2	0.04	8.94	
Ch.208.5 to 210.0m	1	1.50	(7.4+7.4)/2	0.04	0.44	
Srinivasa Hotel Road						
Ch.0.00 to 30.0m	1	30.00	(6.3+6.4)/2	0.04	7.62	
Ch.30.0 to 60.0m	1	30.00	(6.4+6.4)/2	0.04	7.68	
Ch.60.0 to 64.0m	1	4.00	(6.4+6.4)/2	0.04	1.02	
Sunrise Nest Appartment Road						
Ch.0.00 to 30.0m	1	30.00	(7.0+6.5)/2	0.04	8.10	
Ch.30.0 to 60.0m	1	30.00	(6.5+6.3)/2	0.04	7.68	
Ch.60.0 to 90.0m	1	30.00	(6.3+6.5)/2	0.04	7.68	
Ch.90.0 to 102.0m	1	12.00	(6.5+6.5)/2	0.04	3.12	

257.56

Executive Engineer, (BTP), BBMP.

Contractor

Karnataka Material Test House Pvt. Ltd. Bangalore

Consultant

Assistant Engineer

Asst Executive Engineer

Scanned by CamScanner

Ch.102.0 to 132.0m	1	30.00	(6.5+6.8)/2	0.04	7.98	
Ch.132.0 to 162.0m	1	30.00	(6.8+6.5)/2	0.04	7.98	
Ch.162.0 to 192.0m	1	30.00	(6.5+6.7)/2	0.04	7.92	
Ch.192.0 to 222.0m	1	30.00	(6.7+6.2)/2	0.04	7.74	
Ch.222.0 to 224.0m	1	2.00	(6.2+6.0)/2	0.04	0.49	
Saptagiri Layout						
Binod Electronics Road/ Arunpandit # 26 'A' 3rd B Cross						
Ch.0.00 to 30.0m	1	30.00	(4.7+5.2)/2	0.04	5.94	
Ch.30.0 to 60.0m	1	30.00	(5.2+6.1)/2	0.04	6.78	
Ch.60.0 to 90.0m	1	30.00	(6.1+6.0)/2	0.04	7.26	
Ch.90.0 to 105.0m	1	15.00	(6.0+6.2)/2	0.04	3.66	
Sri Angenaiya Nilaya # 16,17						
Ch.0.00 to 30.0m	1	30.00	(6.2+6.0)/2	0.04	7.32	
Ch.30.0 to 60.0m	1	30.00	(6.0+6.0)/2	0.04	7.20	
Ch.60.0 to 81.0m	1	21.00	(6.0+5.1)/2	0.04	4.66	
Sri Chowdeshwari Nilaya Front Road #36						
Ch.0.00 to 30.0m	1	30.00	(5.7+5.7)/2	0.04	6.84	
Ch.30.0 to 60.0m	1	30.00	(5.7+6.2)/2	0.04	7.14	
Ch.60.0 to 68.0m	1	8.00	(6.2+6.2)/2	0.04	1.98	
Sri Chowdeshwari Nilaya Right Road #36						
Ch.0.00 to 30.0m	1	30.00	(5.8+6.2)/2	0.04	7.20	
Ch.30.0 to 60.0m	1	30.00	(6.2+5.9)/2	0.04	7.26	
Ch.60.0 to 64.0m	1	4.00	(5.9+5.9)/2	0.04	0.94	
Sri Laxmi Venkateshawara Nilaya # 58						
Ch.0.00 to 30.0m	1	30.00	(6.1+5.8)/2	0.04	7.14	
Ch.30.0 to 60.0m	1	30.00	(5.8+5.9)/2	0.04	7.02	
Ch.60.0 to 65.0m	1	5.00	(5.9+5.9)/2	0.04	1.18	
1st Main Road						
Ch.0.00 to 30.0m	1	30.00	(4.9+4.9)/2	0.04	5.88	
Ch.30.0 to 60.0m	1	30.00	(4.9+5.2)/2	0.04	6.06	
Ch.60.0 to 90.0m	1	30.00	(5.2+5.1)/2	0.04	6.18	
Ch.90.0 to 105.0m	1	15.00	(5.1+5.1)/2	0.04	3.06	
Anantam Nilaya # 42 & 43						
Ch.0.00 to 30.0m	1	30.00	(4.5+5.0)/2	0.04	5.70	
Ch.30.0 to 60.0m	1	30.00	(5.0+4.2)/2	0.04	5.52	
Ch.60.0 to 90.0m	1	30.00	(4.2+4.5)/2	0.04	5.22	
Ch.90.0 to 98.0m	1	8.00	(4.5+4.5)/2	0.04	1.44	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.4+4.9)/2	0.04	6.18	
Ch.30.0 to 60.0m	1	30.00	(4.9+5.1)/2	0.04	6.00	
Ch.60.0 to 90.0m	1	30.00	(5.1+5.1)/2	0.04	6.12	
Ch.90.0 to 95.0m	1	5.00	(5.1+5.1)/2	0.04	1.02	
Kempegowda Layout						
Main Road						
Ch.0.00 to 30.0m	1	30.00	(5.7+4.8)/2	0.04	6.30	
Ch.30.0 to 60.0m	1	30.00	(4.8+4.4)/2	0.04	5.52	
Ch.60.0 to 90.0m	1	30.00	(4.4+4.8)/2	0.04	5.52	
Ch.90.0 to 120.0m	1	30.00	(4.8+4.8)/2	0.04	5.76	
Ch.120.0 to 150.0m	1	30.00	(4.8+4.5)/2	0.04	5.58	
Ch.150.0 to 180.0m	1	30.00	(4.5+5.8)/2	0.04	6.18	
Ch.180.0 to 183.7m	1	3.70	(5.8+5.8)/2	0.04	0.86	
1st Main Road						
Ch.0.00 to 30.0m	1	30.00	(4.6+4.5)/2	0.04	5.46	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.04	5.46	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.6)/2	0.04	5.52	

22/07

Executive Engineer
(BTP). BBMP.

Cotractor

Karnataka Material Test House Pvt. Ltd. Bangalore

Consultant

Asst. Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.90.0 to 120.0m	1	30.00	(4.6+4.7)/2	0.04	5.58	
Ch.120.0 to 142.0m	1	22.00	(4.7+4.7)/2	0.04	4.14	
Cross Road-5						
Ch.0.00 to 30.0m	1	30.00	(4.4+4.4)/2	0.04	5.28	
Ch.30.0 to 60.0m	1	30.00	(4.4+4.9)/2	0.04	5.58	
Ch.60.0 to 62.0m	1	2.00	(4.9+4.9)/2	0.04	0.39	
4th Cross Road Bilal Imam #103/17						
Ch.0.00 to 30.0m	1	30.00	(4.5+4.5)/2	0.04	5.40	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.04	5.46	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.6)/2	0.04	5.52	
Ch.90.0 to 120.0m	1	30.00	(4.5+4.5)/2	0.04	5.40	
Ch.120.0 to 150.0m	1	30.00	(4.5+4.4)/2	0.04	5.34	
Ch.150.0 to 180.0m	1	30.00	(4.5+4.5)/2	0.04	5.40	
Ch.180.0 to 191.2m	1	11.20	(7.7+5.0)/2	0.04	2.84	
3rd Cross Road Guru Krupa # 40						
Ch.0.00 to 30.0m	1	30.00	(5.6+4.2)/2	0.04	5.88	
Ch.30.0 to 60.0m	1	30.00	(4.2+4.5)/2	0.04	5.22	
Ch.60.0 to 90.0m	1	30.00	(4.5+4.8)/2	0.04	5.58	
Ch.90.0 to 93.5m	1	3.50	(4.8+4.8)/2	0.04	0.67	
Cross Road -1						
Ch.0.00 to 30.0m	1	30.00	(4.8+4.2)/2	0.04	5.40	
Ch.30.0 to 56.0m	1	26.00	(4.2+4.2)/2	0.04	4.37	
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.7+5.5)/2	0.04	6.12	
Ch.30.0 to 60.0m	1	30.00	(5.5+4.5)/2	0.04	6.00	
Ch.60.0 to 90.0m	1	30.00	(4.5+6.1)/2	0.04	6.36	
Ch.90.0 to 93.5m	1	4.00	(6.1+6.1)/2	0.04	0.98	
Cross Road -2						
Ch.0.00 to 30.0m	1	30.00	(4.5+4.4)/2	0.04	5.34	
Ch.30.0 to 60.0m	1	30.00	(4.4+4.5)/2	0.04	5.34	
Dutta town ship						
Main Road						
Ch.0.00 to 30.0m	1	30.00	(7.2+6.2)/2	0.04	8.04	
Ch.30.0 to 60.0m	1	30.00	(6.2+7.4)/2	0.04	8.16	
Ch.60.0 to 90.0m	1	30.00	(7.4+6.1)/2	0.04	8.10	
Ch.90.0 to 120.0m	1	30.00	(6.1+7.4)/2	0.04	8.10	
Ch.120.0 to 150.0m	1	30.00	(7.4+7.2)/2	0.04	8.76	
Ch.150.0 to 172.0m	1	22.00	(7.2+7.0)/2	0.04	6.25	
Ch.172.0 to 186.0m	1	14.00	(7.0+7.8)/2	0.04	4.14	
2nd Cross Road SreeKaram Nilaya						
Ch.0.00 to 30.0m	1	30.00	(7+7.3)/2	0.04	8.58	
Ch.30.0 to 37.5m	1	7.50	(7.3+7.0)/2	0.04	2.15	
Cross Road-1						
Ch.0.00 to 30.0m	1	30.00	(7.0+7.2)/2	0.04	8.52	
Ch.30.0 to 60.0m	1	30.00	(7.2+7.0)/2	0.04	8.52	
Ch.60.0 to 90.0m	1	30.00	(7.0+7.8)/2	0.04	8.88	
Ch.90.0 to 120.0m	1	30.00	(7.8+6.3)/2	0.04	8.46	
Ch.120.0 to 150.0m	1	30.00	(6.3+5.9)/2	0.04	7.32	
Ch.150.0 to 159.5m	1	9.50	(5.9+6.3)/2	0.04	2.32	
Cross Road-2						
Ch.0.00 to 30.0m	1	30.00	(5.3+5.6)/2	0.04	6.54	
Ch.30.0 to 60.0m	1	30.00	(5.6+5.6)/2	0.04	6.72	
Ch.60.0 to 90.0m	1	30.00	(5.6+5.3)/2	0.04	6.54	
Ch.90.0 to 118.0m	1	28.00	(5.3+5.6)/2	0.04	6.10	
Cross Road at End						
Ch.0.00 to 30.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.30.0 to 60.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	

257.79

24/07

Executive Engineer (BTP), BBMP.

Contractor

Karnataka Material Test House Pvt. Ltd. Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.60.0 to 90.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.90.0 to 120.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.120.0 to 150.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.150.0 to 180.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.180.0 to 210.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.210.0 to 240.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Ch.240.0 to 270.0m	1	30.00	(5.0+5.0)/2	0.04	6.00	
Kuvempu Nagar 4th B Cross						
Ch.0.00 to 30.0m	1	30.00	(6.0+5.0)/2	0.04	6.60	
Ch.30.0 to 60.0m	1	30.00	(5.0+4.8)/2	0.04	5.88	
Ch.60.0 to 82.0m	1	22.00	(4.8+4.8)/2	0.04	4.22	
Agrahara Main Road (Thirumenahalli Lake)						
Ch.0.00 to 30.0m	1	30.00	(7.9+6.5)/2	0.04	8.64	
Ch.30.0 to 60.0m	1	30.00	(6.5+6.5)/2	0.04	7.80	
Ch.60.0 to 90.0m	1	30.00	(6.5+5.6)/2	0.04	7.26	
Ch.90.0 to 120.0m	1	30.00	(5.6+6.0)/2	0.04	6.96	
Ch.120.0 to 150.0m	1	30.00	(6+6.1)/2	0.04	7.26	
Ch.150.0 to 180.0m	1	30.00	(6.1+6.5)/2	0.04	7.56	
Ch.180.0 to 210.0m	1	30.00	(6.5+6.3)/2	0.04	7.68	
Ch.210.0 to 237.7m	1	27.70	(6.3+6.2)/2	0.04	6.93	
Thirumenahalli (Ward No-05)						
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	(6.4+6.3)/2	0.04	7.62	
Ch.30.0 to 60.0m	1	30.00	(6.3+6.1)/2	0.04	7.44	
Ch.60.0 to 90.0m	1	30.00	(6.1+7.2)/2	0.04	7.98	
Ch.90.0 to 101.0m	1	11.00	(7.2+7.2)/2	0.04	3.17	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.8+6.0)/2	0.04	7.08	
Ch.30.0 to 60.0m	1	30.00	(6.0+6.6)/2	0.04	7.56	
Ch.60.0 to 90.0m	1	30.00	(6.6+6.8)/2	0.04	8.04	
Ch.90.0 to 120.0m	1	30.00	(6.8+6.3)/2	0.04	7.86	
Ch.120.0 to 150.0m	1	30.00	(6.3+5.4)/2	0.04	7.02	
Ch.150.0 to153.5 m	1	3.50	(5.4+5.4)/2	0.04	0.76	
MVM Sumo Institution Road						
Ch.0.00 to 30.0m	1	30.00	(7.0+7.3)/2	0.04	8.58	
Ch.30.0 to 43.3m	1	13.30	(7.3+7.3)/2	0.04	3.88	
Balaji Layout						
Pristine Woods Apartments						
Ch.0.00 to 30.0m	1	30.00	(6.8+6.8)/2	0.04	8.16	
Ch.30.0 to 60.0m	1	30.00	(6.8+6.8)/2	0.04	8.16	
Ch.60.0 to 90.0m	1	30.00	(6.8+6.7)/2	0.04	8.10	
Ch.90.0 to 120.0m	1	30.00	(6.7+7.0)/2	0.04	8.22	
Ch.120.0 to 150.0m	1	30.00	(7.0+7.0)/2	0.04	8.40	
Ch.150.0 to164.0m	1	14.00	(7.0+7.0)/2	0.04	3.92	
Main Road						
Ch.0.00 to 30.0m	1	30.00	(9.0+9.0)/2	0.04	10.80	
Ch.30.0 to 60.0m	1	30.00	(9.0+9.3)/2	0.04	10.98	
Ch.60.0 to 90.0m	1	30.00	(9.3+7.2)/2	0.04	9.90	
Ch.90.0 to 120.0m	1	30.00	(7.2+7.4)/2	0.04	8.76	
Ch.120.0 to 150.0m	1	30.00	(7.4+7.2)/2	0.04	8.76	
Ch.150.0 to 180.0m	1	30.00	(7.2+7.2)/2	0.04	8.64	
Ch.180.0 to 195.0m	1	15.00	(7.2+7.2)/2	0.04	4.32	
Road gap						
Ch.195.0 to 225.0m	1	30.00	(6.0+4.8)/2	0.04	6.48	
Ch.225.0 to 255.0m	1	30.00	(4.8+3.8)/2	0.04	5.16	
Ch.255.0 to 285.0m	1	30.00	(3.8+4.2)/2	0.04	4.80	
1st Cross road Left side						

319.34

Executive Engineer (BTP), BBMP.

Asst. Executive Engineer

Assistant Engineer

Contractor

Consultant

Scanned by CamScanner

Ch.0.00 to 30.0m	1	30.00	(6.0+5.6)/2	0.04	6.96	
Ch.30.0 to 60.0m	1	30.00	(5.6+6.0)/2	0.04	6.96	
Ch.60.0 to 86.0m	1	26.00	(6.0+6.0)/2	0.04	6.24	
2nd Cross road Left side						
Ch.0.00 to 30.0m	1	30.00	(5.2+5.2)/2	0.04	6.24	
Ch.30.0 to 48.30m	1	18.30	(5.2+5.2)/2	0.04	3.81	
3rd Cross road Left side						
Ch.0.00 to 30.0m	1	30.00	(6.0+5.8)/2	0.04	7.08	
Ch.30.0 to 60.0m	1	30.00	(5.8+5.8)/2	0.04	6.96	
Ch.60.0 to 61.0m	1	1.00	(5.8+5.9)/2	0.04	0.23	
2nd Cross Road Right side						
Ch.0.00 to 30.0m	1	30.00	(6.2+7.2)/2	0.04	8.04	
Ch.30.0 to 60.0m	1	30.00	(7.2+7.7)/2	0.04	8.94	
Ch.60.0 to 62.0m	1	2.00	(7.2+7.8)/2	0.04	0.60	
1st Cross Road Right side						
Ch.0.00 to 30.0m	1	30.00	(6.2+6.7)/2	0.04	7.74	
Ch.30.0 to 60.0m	1	30.00	(6.7+6.7)/2	0.04	8.04	
3rd Cross Road Right						
Ch.0.00 to 30.0m	1	30.00	(5.4+5.4)/2	0.04	6.48	
Ch.30.0 to 58.0m	1	28.00	(5.4+5.4)/2	0.04	6.05	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.0+5.8)/2	0.04	5.88	
4th Cross Right Side						
Ch.0.00 to 30.0m	1	30.00	(4.0+4.0)/2	0.04	4.80	
Ch.30.0 to 48.0m	1	18.00	(4.0+4.0)/2	0.04	2.88	
Mathru Layout						
Main road						
Ch.0.00 to 30.0m	1	30.00	(5.4+5.5)/2	0.04	6.54	
Ch.30.0 to 60.0m	1	30.00	(5.5+5.35)/2	0.04	6.51	
Ch.60.0 to 90.0m	1	30.00	(5.35+5.7)/2	0.04	6.63	
Ch.90.0 to 120.0m	1	30.00	(5.7+5.4)/2	0.04	6.66	
Ch.120.0 to 150.0m	1	30.00	(5.4+5.6)/2	0.04	6.60	
Ch.150.0 to 180.0m	1	30.00	(5.6+5.3)/2	0.04	6.54	
Ch.180.0 to 210.0m	1	30.00	(5.3+5.5)/2	0.04	6.48	
Ch.210.0 to 240.0m	1	30.00	(5.5+5.3)/2	0.04	6.48	
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.3+6.5)/2	0.04	7.08	
Ch.30.0 to 52.0m	1	22.00	(6.5+6.4)/2	0.04	5.68	
2nd Cross Road						
Ch.0.00 to 14.80m	1	14.80	(5.9+5.8)/2	0.04	3.46	
Basavalingappa Nagar						
Main Road						
Ch.0.00 to 30.0m	1	30.00	(7.1+7.3)/2	0.04	8.64	
Ch.30.0 to 60.0m	1	30.00	(7.3+7.0)/2	0.04	8.58	
Ch.60.0 to 90.0m	1	30.00	(7.0+7.6)/2	0.04	8.76	
Ch.90.0 to 120.0m	1	30.00	(7.6+7.5)/2	0.04	9.06	
Ch.120.0 to 150.0m	1	30.00	(7.5+8.1)/2	0.04	9.36	
Ch.150.0 to 180.0m	1	30.00	(8.1+7.25)/2	0.04	9.21	
Ch.180.0 to 210.0m	1	30.00	(7.25+7.3)/2	0.04	8.73	
Ch.210.0 to 240.0m	1	30.00	(7.3+7.3)/2	0.04	8.76	
Ch.240.0 to 270.0m	1	30.00	(7.3+7.2)/2	0.04	8.70	
Ch.270.0 to 300.0m	1	30.00	(7.2+7.5)/2	0.04	8.82	
Ch.300.0 to 318.0m	1	18.00	(7.5+6.5)/2	0.04	5.04	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.7+5.9)/2	0.04	6.96	
Ch.30.0 to 60.0m	1	30.00	(5.9+6.4)/2	0.04	7.38	
Ch.60.0 to 90.0m	1	30.00	(6.4+6.6)/2	0.04	7.80	
Ch.90.0 to 120.0m	1	30.00	(6.6+6.1)/2	0.04	7.62	

296.01

26/07

Executive Engineer, (BTP), BBMP.

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.120.0 to 150.0m		1	30.00	(6.1+5.8)/2	0.04	7.14		
Ch.150.0 to 180.0m		1	30.00	(5.8+5.6)/2	0.04	6.84		
Ch.180.0 to 210.0m		1	30.00	(5.6+6.4)/2	0.04	7.20		
Ch.210.0 to 213.0m		1	3.00	(6.4+6.4)/2	0.04	0.77		
Cross Road-1								
Ch.0.00 to 30.0m		1	30.00	(6.9+7.1)/2	0.04	8.40		
Ch.30.0 to 60.0m		1	30.00	(6.2+6.9)/2	0.04	7.86		
Ch.60.0 to 66.0m		1	6.00	(5.9+6.2)/2	0.04	1.45		
Cross Road-2								
Ch.0.00 to 30.0m		1	15.50	(4+4.1)/2	0.04	2.51		
Cross Road-3								
Ch.0.00 to 30.0m		1	16.50	(5+5.6)/2	0.04	3.50		
					Total Quantity	**1606.83**	**7831.4390**	**12583791.13**

Executive Engi... (BTP) BBMP.

45.67

Contractor

Material Test House Pvt. Ltd. Consultant Bangalore

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Name of Work: Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
18	KSRRB M800-13. Road marking with hot applied thermoplastic compound with reflectrising glass beads on bituminous/ concrete surface. providing and laying of hot applied thermoplastic compound 2.5mm thick including reflectrising glass beads at 250gms/ Sqm area, thickness of 2.5mm is exclusive of surfsce applied glass beads as per IRC: 35 standards specified the finished surface to be levell uniform and free from streaks and holes complete as per speciationd MORTH specification No.803								
	Edge Line								
	Shivapura Layout								
	Shiva parvathi Temple Road								
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
	Ch.90.0 to 112.0m		2	22.00	0.15		6.60		
	Ch.112.0 to 142.0m		2	30.00	0.15		9.00		
	Ch.42.0 to 172.0m		2	30.00	0.15		9.00		
	Ch.172.0 to 202.0m		2	30.00	0.15		9.00		
	Ch.202.0 to 219.0m		2	17.00	0.15		5.10		
	Cross Road Sunrise Nest Appartment Beside Road								
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
	Ch.90.0 to 120.0m		2	30.00	0.15		9.00		
	Ch.120.0 to 150.0m		2	30.00	0.15		9.00		
	Ch.150.0 to 180.0m		2	30.00	0.15		9.00		
	Ch.180.0 to 210.0m		2	30.00	0.15		9.00		
	Ch.210.0 to 240.0m		2	30.00	0.15		9.00		
	Ch.240.0 to 253.0m		2	13.00	0.15		3.90		
	6th Cross Road								
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
	Ch.90.0 to 120.0m		2	30.00	0.15		9.00		
	Ch.120.0 to 128.0m		2	8.00	0.15		2.40		
	5th 'A' Cross Road								
	Ch.0.00 to 9.00m		2	9.00	0.15		2.70		
	Ch.9.00 to 39.0m		2	30.00	0.15		9.00		
	Ch.39.0 to 69.0m		2	30.00	0.15		9.00		
	Ch.69.0 to 99.0m		2	30.00	0.15		9.00		
	Ch.99.0 to 129.0m		2	30.00	0.15		9.00		
	Ch.129.0 to 159.0m		2	30.00	0.15		9.00		
	Ch.159.0 to 170.5m		2	11.50	0.15		3.45		
	5th 'B' Cross Road								
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
	Ch.30.0 to 58.0m		2	28.00	0.15		8.40		
	4th 'A' Cross Road								
	Ch.0.00 to 7.00m		2	7.00	0.15		2.10		
	Ch.7.00 to 37.0m		2	30.00	0.15		9.00		

259.65

Cotractor

Consultant

Assistant Engineer

Asst, Exedutive Engineer

Scanned by CamScanner

Ch.37.0 to 67.0m		2	30.00	0.15		9.00	
Ch.67.0 to 97.0m		2	30.00	0.15		9.00	
Ch.97.0 to 127.0m		2	30.00	0.15		9.00	
Ch.127.0 to 144.7m		2	17.70	0.15		5.31	
4th 'B' Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 64.3m		2	4.30	0.15		1.29	
3rd 'A' Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 46.30m		2	16.30	0.15		4.89	
3rd 'B' Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 67.7m		2	7.70	0.15		2.31	
2nd 'A' Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 47.0m		2	17.00	0.15		5.10	
2nd 'B' Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
Ch.90.0 to 120.0m		2	30.00	0.15		9.00	
Ch.120.0 to 150.0m		2	30.00	0.15		9.00	
Ch.150.0 to 180.0m		2	30.00	0.15		9.00	
Ch.180.0 to 210.0m		2	30.00	0.15		9.00	
Ch.210.0 to 216.2m		2	6.20	0.15		1.86	
Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Culvert Gap							
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 65.0m		2	5.00	0.15		1.50	
Chethan Nilaya # 41							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 62.0m		2	2.00	0.15		0.60	
1st 'A' Cross road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 50.7m		2	20.70	0.15		6.21	
1st 'B' Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
Ch.90.0 to 120.0m		2	30.00	0.15		9.00	
Ch.120.0 to 148.5m		2	28.50	0.15		8.55	
Ch.148.5 to 178.5m		2	30.00	0.15		9.00	
Ch.178.5 to 208.5m		2	30.00	0.15		9.00	
Ch.208.5 to 210.0m		2	1.50	0.15		0.45	
Srinivasa Hotel Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 64.0m		2	4.00	0.15		1.20	
Sunrise Nest Appartment Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 90.0m		2	30.00	0.15		9.00	

327.27

Cotractor

Karnataka Material Testing House Pvt. Ltd. Bangalore

Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

	Ch.90.0 to 102.0m		2	12.00	0.15		3.60	
	Ch.102.0 to 132.0m		2	30.00	0.15		9.00	
	Ch.132.0 to 162.0m		2	30.00	0.15		9.00	
	Ch.162.0 to 192.0m		2	30.00	0.15		9.00	
	Ch.192.0 to 222.0m		2	30.00	0.15		9.00	
	Ch.222.0 to 224.0m		2	2.00	0.15		0.60	
	Saptagiri Layout							
	Binod Electronics Road/ Arunpandit # 26 'A' 3rd B Cross							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
	Ch.90.0 to 105.0m		2	15.00	0.15		4.50	
	Sri Angenaiya Nilaya # 16,17							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 81.0m		2	21.00	0.15		6.30	
	Sri Chowdeshwari Nilaya Front Road #36							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 68.0m		2	8.00	0.15		2.40	
	Sri Chowdeshwari Nilaya Right Road #36							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 64.0m		2	4.00	0.15		1.20	
	Sri Laxmi Venkateshawara Nilaya # 58							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 65.0m		2	5.00	0.15		1.50	
	1st Main Road							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
	Ch.90.0 to 105.0m		2	15.00	0.15		4.50	
	Anantam Nilaya # 42 & 43							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
	Ch.90.0 to 98.0m		2	8.00	0.15		2.40	
	Cross Road							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
	Ch.90.0 to 95.0m		2	5.00	0.15		1.50	
	Kempegowda Layout							
	Main Road							
	Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
	Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
	Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
	Ch.90.0 to 120.0m		2	30.00	0.15		9.00	
	Ch.120.0 to 150.0m		2	30.00	0.15		9.00	
	Ch.150.0 to 180.0m		2	30.00	0.15		9.00	
	Ch.180.0 to 183.7m		2	3.70	0.15		1.11	

299.61

Cotractor

Consultant

Karnataka Material Test House Pvt. Ltd. Bangalore

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

1st Main Road								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
Ch.90.0 to 120.0m		2	30.00	0.15		9.00		
Ch.120.0 to 142.0m		2	22.00	0.15		6.60		
Cross Road-5								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 62.0m		2	2.00	0.15		0.60		
4th Cross Road Bilal Imam #103/17								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
Ch.90.0 to 120.0m		2	30.00	0.15		9.00		
Ch.120.0 to 150.0m		2	30.00	0.15		9.00		
Ch.150.0 to 180.0m		2	30.00	0.15		9.00		
Ch.180.0 to 191.2m		2	11.20	0.15		3.36		
3rd Cross Road Guru Krupa # 40								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
Ch.90.0 to 93.5m		2	3.50	0.15		1.05		
Cross Road -1								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 56.0m		2	26.00	0.15		7.80		
1st Cross Road								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
Ch.90.0 to 93.5m		2	4.00	0.15		1.20		
Cross Road -2								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Dutta town ship								
Main Road								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
Ch.90.0 to 120.0m		2	30.00	0.15		9.00		
Ch.120.0 to 150.0m		2	30.00	0.15		9.00		
Ch.150.0 to 172.0m		2	22.00	0.15		6.60		
Ch.172.0 to 186.0m		2	14.00	0.15		4.20		
2nd Cross Road SreeKaram Nilaya								
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 37.5m		2	7.50	0.15		2.25		
Cross Road-1		2						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00		
Ch.30.0 to 60.0m		2	30.00	0.15		9.00		
Ch.60.0 to 90.0m		2	30.00	0.15		9.00		
Ch.90.0 to 120.0m		2	30.00	0.15		9.00		
Ch.120.0 to 150.0m		2	30.00	0.15		9.00		
Ch.150.0 to 159.5m		2	9.50	0.15		2.85		
Cross Road-2								

324.9

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	
Ch.90.0 to 118.0m	2	28.00	0.15		8.40	
Cross Road at End						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	
Ch.90.0 to 120.0m	2	30.00	0.15		9.00	
Ch.120.0 to 150.0m	2	30.00	0.15		9.00	
Ch.150.0 to 180.0m	2	30.00	0.15		9.00	
Ch.180.0 to 210.0m	2	30.00	0.15		9.00	
Ch.210.0 to 240.0m	2	30.00	0.15		9.00	
Ch.240.0 to 270.0m	2	30.00	0.15		9.00	
Kuvempu Nagar 4th B Cross						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 82.0m	2	22.00	0.15		6.60	
Agrahara Main Road (Thirumenahalli Lake)						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	
Ch.90.0 to 120.0m	2	30.00	0.15		9.00	
Ch.120.0 to 150.0m	2	30.00	0.15		9.00	
Ch.150.0 to 180.0m	2	30.00	0.15		9.00	
Ch.180.0 to 210.0m	2	30.00	0.15		9.00	
Ch.210.0 to 237.7m	2	27.70	0.15		8.31	
Thirumenahalli (Ward No-05)						
1st Cross Road						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	
Ch.90.0 to 101.0m	2	11.00	0.15		3.30	
2nd Cross Road						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	
Ch.90.0 to 120.0m	2	30.00	0.15		9.00	
Ch.120.0 to 150.0m	2	30.00	0.15		9.00	
Ch.150.0 to153.5 m	2	3.50	0.15		1.05	
MVM Sumo Institution Road						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 43.3m	2	13.30	0.15		3.99	
Balaji Layout						
Pristine Woods Apartments						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	
Ch.90.0 to 120.0m	2	30.00	0.15		9.00	
Ch.120.0 to 150.0m	2	30.00	0.15		9.00	
Ch.150.0 to164.0m	2	14.00	0.15		4.20	
Main Road						
Ch.0.00 to 30.0m	2	30.00	0.15		9.00	
Ch.30.0 to 60.0m	2	30.00	0.15		9.00	
Ch.60.0 to 90.0m	2	30.00	0.15		9.00	

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.90.0 to 120.0m		2	30.00	0.15		9.00
Ch.120.0 to 150.0m		2	30.00	0.15		9.00
Ch.150.0 to 180.0m		2	30.00	0.15		9.00
Ch.180.0 to 195.0m		2	15.00	0.15		4.50
Road gap						
Ch.195.0 to 225.0m		2	30.00	0.15		9.00
Ch.225.0 to 255.0m		2	30.00	0.15		9.00
Ch.255.0 to 285.0m		2	30.00	0.15		9.00
1st Cross road Left side						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 60.0m		2	30.00	0.15		9.00
Ch.60.0 to 86.0m		2	26.00	0.15		7.80
2nd Cross road Left side						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 48.30m		2	18.30	0.15		5.49
3rd Cross road Left side						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 60.0m		2	30.00	0.15		9.00
Ch.60.0 to 61.0m		2	1.00	0.15		0.30
2nd Cross Road Right side						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 60.0m		2	30.00	0.15		9.00
Ch.60.0 to 62.0m		2	2.00	0.15		0.60
1st Cross Road Right side						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 60.0m		2	30.00	0.15		9.00
3rd Cross Road Right						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 58.0m		2	28.00	0.15		8.40
Cross Road						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 31.0m		2	1.00	0.15		0.30
4th Cross Right Side						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 48.0m		2	18.00	0.15		5.40
Mathru Layout						
Main road						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 60.0m		2	30.00	0.15		9.00
Ch.60.0 to 90.0m		2	30.00	0.15		9.00
Ch.90.0 to 120.0m		2	30.00	0.15		9.00
Ch.120.0 to 150.0m		2	30.00	0.15		9.00
Ch.150.0 to 180.0m		2	30.00	0.15		9.00
Ch.180.0 to 210.0m		2	30.00	0.15		9.00
Ch.210.0 to 240.0m		2	30.00	0.15		9.00
1st Cross Road						
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 52.0m		2	22.00	0.15		6.60
2nd Cross Road						
Ch.0.00 to 14.80m		2	14.80	0.15		4.44
Basavalingappa Nagar						
Main Road						
Bell Mouth Opening		2	2.70	0.15		0.81
Ch.0.00 to 30.0m		2	30.00	0.15		9.00
Ch.30.0 to 60.0m		2	30.00	0.15		9.00
Ch.60.0 to 90.0m		2	30.00	0.15		9.00

Material Test House Pvt. Ltd. Bangalore

Contractor

Consultant

Assistant Engineer

Asst, Executive Engineer

Scanned by CamScanner

Ch.90.0 to 120.0m		2	30.00	0.15		9.00	
Ch.120.0 to 150.0m		2	30.00	0.15		9.00	
Ch.150.0 to 180.0m		2	30.00	0.15		9.00	
Ch.180.0 to 210.0m		2	30.00	0.15		9.00	
Ch.210.0 to 240.0m		2	30.00	0.15		9.00	
Ch.240.0 to 270.0m		2	30.00	0.15		9.00	
Ch.270.0 to 300.0m		2	30.00	0.15		9.00	
Ch.300.0 to 318.0m		2	18.00	0.15		5.40	
2nd Cross Road							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 90.0m		2	30.00	0.15		9.00	
Ch.90.0 to 120.0m		2	30.00	0.15		9.00	
Ch.120.0 to 150.0m		2	30.00	0.15		9.00	
Ch.150.0 to 180.0m		2	30.00	0.15		9.00	
Ch.180.0 to 210.0m		2	30.00	0.15		9.00	
Ch.210.0 to 213.0m		2	3.00	0.15		0.90	
Cross Road-1							
Ch.0.00 to 30.0m		2	30.00	0.15		9.00	
Ch.30.0 to 60.0m		2	30.00	0.15		9.00	
Ch.60.0 to 66.0m		2	6.00	0.15		1.80	
Cross Road-2							
Ch.0.00 to 30.0m		2	15.50	0.15		4.65	
Cross Road-3							
Ch.0.00 to 30.0m		2	16.50	0.15		4.95	
Center Line							
Shivapura Layout							
Shiva parvathi Temple Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 112.0m		1	22.00	0.15		3.96	
Ch.112.0 to 142.0m		1	30.00	0.15		5.40	
Ch.42.0 to 172.0m		1	30.00	0.15		5.40	
Ch.172.0 to 202.0m		1	30.00	0.15		5.40	
Ch.202.0 to 219.0m		1	17.00	0.15		3.06	
Cross Road Sunrise Nest Appartment Beside Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 120.0m		1	30.00	0.15		5.40	
Ch.120.0 to 150.0m		1	30.00	0.15		5.40	
Ch.150.0 to 180.0m		1	30.00	0.15		5.40	
Ch.180.0 to 210.0m		1	30.00	0.15		5.40	
Ch.210.0 to 240.0m		1	30.00	0.15		5.40	
Ch.240.0 to 253.0m		1	13.00	0.15		2.34	
6th Cross Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 120.0m		1	30.00	0.15		5.40	
Ch.120.0 to 128.0m		1	8.00	0.15		1.44	
5th 'A' Cross Road							
Ch.0.00 to 9.00m		1	9.00	0.15		1.62	
Ch.9.00 to 39.0m		1	30.00	0.15		5.40	

276.72

Karnataka Material Test House Pvt. Ltd. Bangalore

Consultant

Contractor

24/7/22

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.39.0 to 69.0m		1	30.00	0.15		5.40		
Ch.69.0 to 99.0m		1	30.00	0.15		5.40		
Ch.99.0 to 129.0m		1	30.00	0.15		5.40		
Ch.129.0 to 159.0m		1	30.00	0.15		5.40		
Ch.159.0 to 170.5m		1	11.50	0.15		2.07		
5th 'B' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 58.0m		1	28.00	0.15		5.04		
4th 'A' Cross Road								
Ch.0.00 to 7.00m		1	7.00	0.15		1.26		
Ch.7.00 to 37.0m		1	30.00	0.15		5.40		
Ch.37.0 to 67.0m		1	30.00	0.15		5.40		
Ch.67.0 to 97.0m		1	30.00	0.15		5.40		
Ch.97.0 to 127.0m		1	30.00	0.15		5.40		
Ch.127.0 to 144.7m		1	17.70	0.15		3.19		
4th 'B' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 64.3m		1	4.30	0.15		0.77		
3rd 'A' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 46.30m		1	16.30	0.15		2.93		
3rd 'B' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 67.7m		1	7.70	0.15		1.39		
2nd 'A' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 47.0m		1	17.00	0.15		3.06		
2nd 'B' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 180.0m		1	30.00	0.15		5.40		
Ch.180.0 to 210.0m		1	30.00	0.15		5.40		
Ch.210.0 to 216.2m		1	6.20	0.15		1.12		
Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Culvert Gap								
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 65.0m		1	5.00	0.15		0.90		
Chethan Nilaya # 41								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 62.0m		1	2.00	0.15		0.36		
1st 'A' Cross road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 50.7m		1	20.70	0.15		3.73		
1st 'B' Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 148.5m		1	28.50	0.15		5.13		
						198.34		

Contractor

Karnataka Material Test House Pvt. Ltd.

Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.148.5 to 178.5m		1	30.00	0.15		5.40	
Ch.178.5 to 208.5m		1	30.00	0.15		5.40	
Ch.208.5 to 210.0m		1	1.50	0.15		0.27	
Srinivasa Hotel Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 64.0m		1	4.00	0.15		0.72	
Sunrise Nest Appartment Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 102.0m		1	12.00	0.15		2.16	
Ch.102.0 to 132.0m		1	30.00	0.15		5.40	
Ch.132.0 to 162.0m		1	30.00	0.15		5.40	
Ch.162.0 to 192.0m		1	30.00	0.15		5.40	
Ch.192.0 to 222.0m		1	30.00	0.15		5.40	
Ch.222.0 to 224.0m		1	2.00	0.15		0.36	
Saptagiri Layout							
Binod Electronics Road/ Arunpandit # 26 'A' 3rd B Cross							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 105.0m		1	15.00	0.15		2.70	
Sri Angenaiya Nilaya # 16,17							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 81.0m		1	21.00	0.15		3.78	
Sri Chowdeshwari Nilaya Front Road #36							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 68.0m		1	8.00	0.15		1.44	
Sri Chowdeshwari Nilaya Right Road #36							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 64.0m		1	4.00	0.15		0.72	
Sri Laxmi Venkateshawara Nilaya # 58							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 65.0m		1	5.00	0.15		0.90	
1st Main Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 105.0m		1	15.00	0.15		2.70	
Anantam Nilaya # 42 & 43							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	
Ch.60.0 to 90.0m		1	30.00	0.15		5.40	
Ch.90.0 to 98.0m		1	8.00	0.15		1.44	
Cross Road							
Ch.0.00 to 30.0m		1	30.00	0.15		5.40	
Ch.30.0 to 60.0m		1	30.00	0.15		5.40	

Contractor

Consultant

Assistant Engineer

25/7/22

395.35

Assi. Executive Engineer

25/07

Scanned by CamScanner

Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 95.0m		1	5.00	0.15		0.90		
Kempegowda Layout								
Main Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 180.0m		1	30.00	0.15		5.40		
Ch.180.0 to 183.7m		1	3.70	0.15		0.67		
1st Main Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 142.0m		1	22.00	0.15		3.96		
Cross Road-5								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 62.0m		1	2.00	0.15		0.36		
4th Cross Road Bilal Imam #103/17								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 180.0m		1	30.00	0.15		5.40		
Ch.180.0 to 191.2m		1	11.20	0.15		2.02		
3rd Cross Road Guru Krupa # 40								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 93.5m		1	3.50	0.15		0.63		
Cross Road -1								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 56.0m		1	26.00	0.15		4.68		
1st Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 93.5m		1	4.00	0.15		0.72		
Cross Road -2								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Dutta town ship								
Main Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 172.0m		1	22.00	0.15		3.96		
Ch.172.0 to 186.0m		1	14.00	0.15		2.52		

198.61

Cotractor

Karnataka Material Test Laboratory Pvt. Ltd. Consultant Bangalore

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

2nd Cross Road SreeKaram Nilaya								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 37.5m		1	7.50	0.15		1.35		
Cross Road-1								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 159.5m		1	9.50	0.15		1.71		
Cross Road-2								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 118.0m		1	28.00	0.15		5.04		
Cross Road at End								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 180.0m		1	30.00	0.15		5.40		
Ch.180.0 to 210.0m		1	30.00	0.15		5.40		
Ch.210.0 to 240.0m		1	30.00	0.15		5.40		
Ch.240.0 to 270.0m		1	30.00	0.15		5.40		
Kuvempu Nagar 4th B Cross								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 82.0m		1	22.00	0.15		3.96		
Agrahara Main Road (Thirumenahalli Lake)								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 180.0m		1	30.00	0.15		5.40		
Ch.180.0 to 210.0m		1	30.00	0.15		5.40		
Ch.210.0 to 237.7m		1	27.70	0.15		4.99		
Thirumenahalli (Ward No-05)								
1st Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 101.0m		1	11.00	0.15		1.98		
2nd Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to153.5 m		1	3.50	0.15		0.63		
MVM Sumo Institution Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 43.3m		1	13.30	0.15		2.39		

216.45

Cotractor

Karnataka Material Test House Pvt. Ltd. Consultant Bangalore

Assistant Engineer

Asst, Executive Engineer

Scanned by CamScanner

Balaji Layout							
Pristine Woods Apartments							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
Ch.60.0 to 90.0m	1	30.00	0.15		5.40		
Ch.90.0 to 120.0m	1	30.00	0.15		5.40		
Ch.120.0 to 150.0m	1	30.00	0.15		5.40		
Ch.150.0 to164.0m	1	14.00	0.15		2.52		
Main Road							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
Ch.60.0 to 90.0m	1	30.00	0.15		5.40		
Ch.90.0 to 120.0m	1	30.00	0.15		5.40		
Ch.120.0 to 150.0m	1	30.00	0.15		5.40		
Ch.150.0 to 180.0m	1	30.00	0.15		5.40		
Ch.180.0 to 195.0m	1	15.00	0.15		2.70		
Road gap							
Ch.195.0 to 225.0m	1	30.00	0.15		5.40		
Ch.225.0 to 255.0m	1	30.00	0.15		5.40		
Ch.255.0 to 285.0m	1	30.00	0.15		5.40		
1st Cross road Left side							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
Ch.60.0 to 86.0m	1	26.00	0.15		4.68		
2nd Cross road Left side							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 48.30m	1	18.30	0.15		3.29		
3rd Cross road Left side							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
Ch.60.0 to 61.0m	1	1.00	0.15		0.18		
2nd Cross Road Right side							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
Ch.60.0 to 62.0m	1	2.00	0.15		0.36		
1st Cross Road Right side							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
3rd Cross Road Right							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 58.0m	1	28.00	0.15		5.04		
Cross Road							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 31.0m	1	1.00	0.15		0.18		
4th Cross Right Side							
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 48.0m	1	18.00	0.15		3.24		
Basavalingappa Nagar							
Main Road							
Bell Mouth Opening	1	2.70	0.15		0.49		
Ch.0.00 to 30.0m	1	30.00	0.15		5.40		
Ch.30.0 to 60.0m	1	30.00	0.15		5.40		
Ch.60.0 to 90.0m	1	30.00	0.15		5.40		
Ch.90.0 to 120.0m	1	30.00	0.15		5.40		
Ch.120.0 to 150.0m	1	30.00	0.15		5.40		
Ch.150.0 to 180.0m	1	30.00	0.15		5.40		

195.48

Contractor

Karnataka Material Test Laboratory Consultant Bangalore

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner

Ch.180.0 to 210.0m		1	30.00	0.15		5.40		
Ch.210.0 to 240.0m		1	30.00	0.15		5.40		
Ch.240.0 to 270.0m		1	30.00	0.15		5.40		
Ch.270.0 to 300.0m		1	30.00	0.15		5.40		
Ch.300.0 to 318.0m		1	18.00	0.15		3.24		
2nd Cross Road								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 90.0m		1	30.00	0.15		5.40		
Ch.90.0 to 120.0m		1	30.00	0.15		5.40		
Ch.120.0 to 150.0m		1	30.00	0.15		5.40		
Ch.150.0 to 180.0m		1	30.00	0.15		5.40		
Ch.180.0 to 210.0m		1	30.00	0.15		5.40		
Ch.210.0 to 213.0m		1	3.00	0.15		0.54		
Cross Road-1								
Ch.0.00 to 30.0m		1	30.00	0.15		5.40		
Ch.30.0 to 60.0m		1	30.00	0.15		5.40		
Ch.60.0 to 66.0m		1	6.00	0.15		1.08		
Cross Road-2								
Ch.0.00 to 30.0m		1	15.50	0.15		2.79		
Cross Road-3								
Ch.0.00 to 30.0m		1	16.50	0.15		2.97	30.82	
					Total Quantity	**3249.14**	**459.2874**	**1492289.06**
					Total Amount			**33714978.47**
					12% GST			**4045797.42**
					Grand Total			**37760775.89**
					Round off			10,43,19,000·00

Contractor

Karnataka Material Test House Pvt. Ltd. * Bangalore *
Consultant

Assistant Engineer

Asst. Executive Engineer

Scanned by CamScanner